



JACKSONVILLE HARBOR GRR2

Tentatively Selected Plan (TSP) Milestone Meeting

Duval County, Florida
General Reevaluation Report
and
Supplemental Environmental
Impact Statement
May 20, 2013



®

LEGISLATIVE AUTHORITY

- Original study authority: Resolution from the Committee on Public Works and Transportation, United States House of Representatives, dated February 5, 1992.
- Initiate the General Reevaluation Report: Energy and Water Development Appropriations, 2003, United States House of Representatives, House Report 107-681 and the Senate explanatory statement as delineated in the Congressional Record of January 15, 2003.



The Jacksonville Port Authority (JAXPORT) is the non-federal sponsor.



Purpose

- Reduce navigation transportation costs to and from Jacksonville Harbor
 - Accommodate existing and future vessels
- Reduce navigation constraints facing harbor pilots and their operating practices including limited one-way traffic in certain reaches.
- Develop an alternative that is environmentally acceptable.




Problems/Opportunities


- Problem: Transportation Cost Inefficiency
 - Navigation concerns include two main problems; insufficient Federal channel depths and restrictive channel widths and turning basins
- Opportunity: Reduce Transportation Costs
 - Opportunity of bringing the forecasted volume of goods into the harbor on fewer larger ships providing transportation cost savings



Alternatives Considered

- Segment 1:** Entrance Channel to Mile 14 (Reduced to ~ Mile 13)
- Segment 2:** Mile 14 to 20 (eliminated)
- Segment 3:** West Blount Island Channel (Cuts F&G) (eliminated)





Plan Formulation Feasibility Analysis

Depth	AAEQ Costs*	AAEQ Benefits	AAEQ Net Benefits	BCR
44ft	\$25,100,000	\$46,000,000	\$20,900,000	1.83
45ft (NED)	\$27,400,000	\$50,600,000	\$23,200,000	1.85
46ft	\$35,000,000	\$51,300,000	\$16,300,000	1.47
47ft (LPP)	\$37,000,000	\$52,700,000	\$15,700,000	1.42

*Costs include IDC and O&M.



NED vs. LPP


■ NED Plan (45 feet)		■ LPP (47 feet)	
▶ Total Cost:	\$ 538,000,000	▶ Total Cost:	\$ 733,000,000
▶ Federal Share:	\$ 349,000,000	▶ Federal Share:	\$ 349,000,000
▶ Non-federal Share	\$ 189,000,000	▶ Non-federal Share	\$ 384,000,000
▶ AAEQ Net Benefits:	\$ 23,200,000	▶ AAEQ Net Benefits:	\$ 15,700,000
▶ BCR: 1.85		▶ BCR: 1.42	

NED vs. LPP (Incremental Analysis)

Net AAEQ Incremental Benefits: (\$7,500,000)

Incremental BCR: 0.22

Tentatively Selected Plan




- **Deepening Areas:**
 - ▶ Deepen from the Entrance Channel to approximately River Mile 13 from the existing 40 foot depth to 47 feet (LPP), 45 feet (NED)
- **Widening Areas:**
 - ▶ Mile Point: increase to the north by 200 feet for Cuts 8, 9, 10, 11, 12, & 13
 - ▶ Training Wall Reach: increase to the south 100 feet by Cuts 14/15 & 16 transitioning to 250 feet for Cut 17 and back to 100 feet for Cuts 18 & 19
 - ▶ St. Johns Bluff Reach: both sides of the channel by varying amounts of up to 300 feet for Cuts 40 & 41
- **Turning Basin Areas:**
 - ▶ Blount Island: ~ 2700' long by 1500' wide located in Cut-42
 - ▶ Brills Cut: ~2500' long by 1500' wide located in Cut-45



ENGINEERING

ADVANCE MAINTENANCE ZONES



- Area 1: Bar Cut-3, Cut-4, Cut-5, Cut-6
- Area 2: Cut-41 including widening area
- Area 3: Cut-42 full channel
- Area 4: (Adjacent to Cut-42) Entire southern portion of Blount Island Turning Basin
- Area 5: Brills Cut Turning Basin (Cut-45)





ENGINEERING

- Sediment Transport and Shoaling Analysis on TSP:
 - ▶ Evaluate results and make any necessary adjustments to the advance maintenance areas and predicted future O&M
- Dredging Quantities: ~13.5 million cy for the NED and ~18 million cy of material for the LPP (to ODMDs)
- Geotechnical Core Borings:
 - ▶ Complete for study purposes, additional borings will be done during P&S
- Blasting: May be needed depending upon selected contractor's dredging equipment as rock is present at both 45 and 47 feet
- Beneficial use of rock and sand is under investigation.
- Value Engineering and Cost Risk Analysis: Draft Complete
- Ship Simulation: Final Report March 2012



ENGINEERING

NED VS. LPP

- Construction Materials: ~4.5 million cy additional material with the LPP, could reduce the service life of the ODMDS by ~ 4 years
 - ▶ ODMDS should still have enough capacity for the duration of the project
- Future O&M: Change in project footprint (widening areas) are primary change in future O&M thus little difference between the NED and LPP
 - ▶ AAEQ O&M costs: ~\$1.1 million
- Advanced Maintenance: Areas are the same for the LPP and NED
- Cost: The existing port facilities are built for a channel depth up to 45 feet thus the 47 foot project would have additional non-federal costs.

ENVIRONMENTAL COMPLIANCE

ENVIRONMENTAL IMPACTS

- Threatened and Endangered Species
 - ▶ Northern Right Whale
 - ▶ West Indian (Florida) Manatee
 - ▶ Sea Turtles
 - ▶ Wood Stork, Piping Plover
 - ▶ Atlantic & Short-nosed Sturgeon
 - ▶ Small-toothed Sawfish
- Confined Blasting
 - ▶ ESA & MMPA Species
 - ▶ Other Wildlife Resources
 - ▶ Shoreline Infrastructure
- Water Quality
 - ▶ Salinity





Salinity Effects

- Negligible difference on St. Johns River mainstem modeling between effects of 45-ft vs. 47-ft; only one assessment needed for impacts.
- Most wetland effects occur in tributaries:
 - Extent of effects in mainstem modeling extended to tributaries for consistency.
 - Established rationale for wetland conversion, would result in transfer of function, not a total loss.
 - Interagency team participated in functional assessment scoring.
- Do not anticipate major changes in impact assessment once tributary modeling is completed (post-Draft).
- SAV effects only along mainstem.
 - Effects expected to be minor, no complete elimination of significant SAV populations.



MITIGATION/IMPACTS ASSESSMENT

Mitigation Plan

- St. Johns River Blueway Conservation Lands
- Timucuan (TIMU) Ecological and Historic Preserve (Preserve) Conservation Lands
- TIMU Management and Analysis Support
- FFWCC Habitat Management Support
- Mitigation Bank Credits
- Nutrient Reduction





Public Involvement

■ Scoping

- Scoping letters issued, 2007
- NOI to prepare a DSEIS
Published in FR, 2007
- Public Meetings:
 - 2009: Public Workshop/Scoping Meeting
 - 2012:
 - Public Meeting on May 22, 2012: Ecological Modeling Assumptions and Methodologies
 - Public Meeting on October 25, 2012: Preliminary Results of the Ecological Modeling
 - Bi-Monthly Teleconference Starting August 2012
 - 2013 :
 - Public Meeting on March 12, 2013: Blasting/Rock Pre-Treatment
 - Public Meeting on June 27, 2013: Draft Report
 - Bi-Monthly Teleconferences Continue

■ Agency Coordination

- FSM held February 7, 2008
 - Federal and state agencies attended
- Cooperating Agency Letters issued, 2011
- Meetings on Ecological Modeling in March and October 2012
- Monthly Teleconferences Starting June 2012
- Endangered Species Act coordination with USFWS and NOAA initiated, 2013
- Magnuson-Stevens Fishery Conservation and Management Act (EFH) Coordination will be conducted, 2013



ECONOMIC ANALYSIS

BENEFITING CATEGORIES

- Benefiting Vessel Types/Classes:
 - ▶ Containers = PX1,PX2,PPX1,PPX2
 - ▶ Bulker = 60-100k DWT
- Benefiting Cargo and Trade Routes
 - ▶ Containers:
 - FE-ECUS-PAN
 - FE-ECUS-SUEZ
 - FE-EU-ECUS-GMEX
 - ▶ Dry-Bulk:
 - Coal
 - Dry Bulk Construction Materials
- Benefiting Facilities:
 - ▶ JEA Coal Dock
 - ▶ Blount Island Marine Terminal
 - ▶ Dames Point Terminal



ECONOMIC ANALYSIS:

DQC ASSUMPTIONS

- Trade Routes / Growth (Baseline from Global Insight):
 - ▶ FE-ECUS-PAN – 3.7%
 - ▶ FE-ECUS-SUEZ – 3.8%
 - ▶ FE-ECUS-GMEX – 2.8%
 - ▶ Coal – Constant at 4M metric tonnes
 - ▶ Dry-Bulk – 0.7%
- Sailing Draft Distribution:
 - ▶ Based on entrances and clearances used WBC 2007-2010 data
 - ▶ PPX1 & PPX2 on routes moving through Panama Canal used West Coast (LA/Long Beach) sailing draft distribution.
- Fleet Transition: Based on MSI fleet forecast
- Underkeel Clearance: 2 to 4 ft depending on vessel type
- Load Factor Analysis: used in modeling effort
- Vessel Loading: historic % of vessel capacity



ECONOMIC ANALYSIS:

DQC ASSUMPTIONS CONT...

- Container Cargo Composition:
 - ▶ Parcel Sizes include Empties
 - ▶ TEU Weights based on Global Insight Forecast
 - (Forecasted tonnes / forecasted TEUS) + Weight of Container
 - Similar to existing condition with Empties included.
 - ▶ Laden TEU Weights (inbound - vs.- outbound) – Weighted Average
 - ▶ Increased or decreased departure draft – based on % imports vs. % exports
- All HarborSym Files provided
- Barges, Cruise Ships etc. – Used for congestion.



ECONOMIC ANALYSIS

DQC UPDATES

■ Parameters

- ▶ Discount Rate
- ▶ Base year 2020
- ▶ # Lifecycles – 100
- ▶ # Years of Growth – 30

■ 45' BCR ~ 1.85

- ▶ Min BCR -1.68
- ▶ Max BCR – 1.98

■ 47' BCR ~ 1.42

- ▶ Min BCR – 1.30
- ▶ Max BCR – 1.51

BCR	44	45	46	47
1.30				1%
1.36			3%	19%
1.42			22%	44%
1.49			47%	31%
1.55			28%	5%
1.61	1%			
1.67	1%			
1.73	8%	3%		
1.79	25%	25%		
1.86	38%	33%		
1.92	21%	33%		
1.98	6%	6%		





PENDING RISK ITEMS

Risk Register Items:

- ▶ **Pending Analysis (Modeling and Certifications):** Not included in initial Draft Report (May) however to be included in the Final Report . The risk is that one or more of these will have unanticipated results, which may require additional analysis and/or additional time for public review.
 - Shoaling ADH analysis: June 2013
 - USGS Groundwater Report: June 2013
 - Storm Surge Modeling: July 2013
 - Tributary/Salt Marsh Modeling: July 2013
 - Ship Wake Analysis: August 2013
- ▶ **In-Kind vs. Out-Of-Kind Mitigation:** Gaining concurrence from the agencies for out-of-kind (near-kind) if in-kind is not possible. Issue Ongoing.
- ▶ **Impacts to T&E species, EFH due to deepening – Ongoing issue.**
- ▶ **WQ Cert and CZM during feasibility phase: Ongoing issue**



PROJECT MANAGEMENT

Project Implementation

- **Key Dates:**
 - May 2013: Policy HQ Review, Legal Review, Agency Technical Review, IEPR, and Public Coordination of Draft Report
 - July 2013: Public and Agency Comments Due
 - October 2013: Division Engineer Transmittal Letter, Initiate Design
 - December 2013: Civil Works Review Board
 - April 2014: Chief of Engineer's Report
 - 2015: Begin Construction - Pending Authorization and Appropriations
- **Construction Duration:**
 - Approximately 5 Years (NED) and 6 Years (LPP)



NEXT MILESTONE

Coordination of Draft Report Reviews: Public, Policy, ATR, IEPR, Legal

MAY 2013





Thank you.



Additional Information

Cost Sharing Breakdown NED

	Total Cost	Federal Share	Non-federal Share
General Navigation Features	20-45 ft.	75%	25%
Mobilization	\$7,375,000	\$5,531,000	\$1,844,000
Dredging and Disposal	\$440,260,000	\$330,195,000	\$110,065,000
Associated General Items ¹	\$3,451,000	\$2,588,000	\$863,000
Environmental Mitigation	\$74,447,000	\$55,835,000	\$18,612,000
<i>Conservation Land Purchase</i>	\$5,538,000	\$4,153,000	\$1,384,000
<i>SAV Impacts - Nutrient Reduction Projects</i>	\$21,197,000	\$15,898,000	\$5,299,000
<i>Fish and Wildlife Impacts-Ecosystem Restoration Projects</i>	\$18,433,000	\$13,825,000	\$4,608,000
<i>Monitoring</i>	\$29,279,000	\$21,959,000	\$7,320,000
Planning, Engineering, and Design	\$5,216,000	\$3,912,000	\$1,304,000
Construction Management (S&I)	\$4,753,000	\$3,565,000	\$1,188,000
NED Subtotal Construction of GNF	\$535,503,000	\$401,627,000	\$133,876,000
Non-federal Construction Costs	\$1,229,000	-	\$1,229,000
Lands and Damages	\$125,000	\$94,000	\$31,000
NED Total Project First Costs	\$536,856,000	\$401,721,000	\$135,136,000
Aids to Navigation ²	\$1,132,000	\$1,132,000	\$0
Credit for non-Federal LERR ³	-	\$0	(\$31,000)
10% GNF Non-Federal ⁴	-	(\$53,550,000)	\$53,550,000
Total NED Cost Allocation⁵	\$537,988,000	\$349,302,000	\$188,655,000

Additional Information

Cost Sharing Breakdown LPP

	Total Cost	Federal Share	Non-federal Share
General Navigation Features	20-47 ft.	75% of NED ⁵	25% of NED + Addtl
Mobilization	\$10,461,000	\$5,531,000	\$4,930,000
Dredging and Disposal	\$528,377,000	\$330,195,000	\$198,182,000
Associated General Items ¹	\$3,317,000	\$2,588,000	\$729,000
Environmental Mitigation	\$80,082,000	\$55,835,000	\$24,247,000
<i>Conservation Land Purchase</i>	\$5,957,000	\$4,153,000	\$1,804,000
<i>SAV Impacts - Nutrient Reduction Projects</i>	\$22,801,000	\$15,898,000	\$6,904,000
<i>Fish and Wildlife Impacts-Ecosystem Restoration Projects</i>	\$19,829,000	\$13,825,000	\$6,005,000
<i>Monitoring</i>	\$31,495,000	\$21,959,000	\$9,536,000
Planning, Engineering, and Design	\$7,098,000	\$3,912,000	\$3,187,000
Construction Management (S&I)	\$6,469,000	\$3,565,000	\$2,904,000
NED Subtotal Construction of GNF	\$635,805,000	\$401,627,000	\$234,178,000
Non-federal Construction Costs	\$95,766,000	-	\$95,766,000
Lands and Damages	\$125,000	\$94,000	\$31,000
NED Total Project First Costs	\$731,697,000	\$401,721,000	\$329,976,000
Aids to Navigation ²	\$1,132,000	\$1,132,000	\$0
Credit for non-Federal LERR ³	-	\$0	(\$31,000)
10% GNF Non-Federal ⁴	-	(\$53,550,000)	\$53,550,000
Total NED Cost Allocation⁶	\$732,828,000	\$349,302,000	\$383,495,000

Additional Information: Schedule

Tasks	Duration	Start	End
ATR, SAD, HQ Review Period	21	31-May-13	28-Jun-13
Public Meeting	0	27-Jun-13	27-Jun-13
Public Review Period (NEPA) and IEPR	43	31-May-13	31-Jul-13
Address Public, ATR, IEPR, SAD/HQ Comments and Revise Report	45	1-Jul-13	3-Sep-13
Prepare & Submit Final Report to DE Commander	5	4-Sep-13	10-Sep-13
Final Report Submitted to DE Commander (MS)	0	10-Sep-13	10-Sep-13
Division Engineer Transmittal Letter (MS)	10	11-Sep-13	24-Sep-13
HQ Final Review/Chief's Report Development	22	25-Sep-13	25-Oct-13
GRR Report Approval (MS)	0	25-Oct-13	25-Oct-13
OWPR Review of Final Document/Approval for CWRB	15	28-Oct-13	18-Nov-13
Civil Works Review Board (MS)	0	18-Nov-13	18-Nov-13
HQ Transmits Coordination Package for State/Agency Review & Final NEPA	10	19-Nov-13	3-Dec-13
SAJ Transmits Letters/Reports to Agencies and Files SEIS	10	4-Dec-13	17-Dec-13
Complete State/Agency and Final NEPA Review	35	18-Dec-13	7-Feb-14
HQ Final Policy Compliance Review	35	18-Dec-13	7-Feb-14
SAJ Provides Responses to NEPA Comment and State/Agency Comments	15	10-Feb-14	3-Mar-14
MSC officially responds to NEPA Comments/HQ responds to State/Agency Comments	15	4-Mar-14	24-Mar-14
OWPR Completes Documentation of Review Findings/Finalize Chief's Report	10	25-Mar-14	7-Apr-14
RIT Process Chief's Report and Obtains Signatures	10	8-Apr-14	21-Apr-14
Chief's Report (MS)	0	21-Apr-14	21-Apr-14